Royalty Statement for the work of: Improvements to CC Roads and CC Drains works at Vinayakanagara in Ward No. 05 Byatarayanapura sub Division

Sl.No	Particulars	Unit	Quantity	Gravel/ Solid block/ SSM		Sand		Remarks
				Constant	Quantity	Constant	Quantity	
1	Plain Cement Concrete of mix 1:3:6	Cum	21.11	0.89	18.83	0.47	9.82	
2	Plain Cement Concrete of mix 1:4:8	Cum	205.47	0.89	183.28	0.47	95.54	
3	size stone masonry in foundation cement mortar 1:6	Cum	127.89	1.05	134.28	0.28	35.81	
4	Plain Cement Concrete of mix M20 for foundation and plinth	Cum	320.7	0.70	224.49	0.47	150.73	
5	Embackment gravel	Cum	58.89	1.00	58.89	0.47	27.68	
6	Pointing to SSM in CM 1:3	Sqm	121.8			0.02	2.44	
7	Compact stone agregates / Wet mix (WMM)	Cum	39.26	1.32	51.82			
	Total				**671.60**		**322.01**	

Material	Quantity	Rate	Amount
Size Stone	134.28	158.00	21216.95
Jelly / Metal	537.31	108.00	58029.76
Sand	322.01	104.00	33489.27
		Total	**112735.98**